

PARISH/WARD	LOCATION	SCHEME/EXTENT OF WORKS	BUDGET	NOTES	OFFICER
CARRIAGEWAY MAINTENANCE					
Rawreth	A129- Old London Road to Hodgson's R.about	Surface Dressing - preventive maintenance	£66,687	Completed	
Rayleigh	Flemmings Farm Rd	Edge of carriageway works and general deterioration	£13,695	Completed	
Rayleigh	A129 Crown Hill- High St to Station	Downhill stretch - resurfacing	£27,857	to be programmed	
Rayleigh	Little Wheatley Chase	Surfacing works	£70,000	patching complete await s'facing	
Rayleigh	Leasway	Surfacing works	£50,000	Completed	
Rawreth	Old London Rd	Surface dressing	£22,000	Completed	
Rayleigh	Victoria Rd	Surface overlay	£22,000	To be programmed	
Rayleigh	A1015 Eastwood Rd- Junction Clarence Rd	Carriageway Deterioration	£20,000	kerb works underway surfacing to follow	
Rayleigh	A129 High Street- Eastwood Rd to Bellingham Lane	Carriageway Deterioration	£20,000	Completed	
Rayleigh	A129 High Street- Vicinity Gt Wheatleys Rd	Carriageway Deterioration	£10,000	drainage works underway surfacing to follow	
Rayleigh	A1015 Eastwood Rd- vicinity of The Laurels	Carriageway Deterioration	£100,000	to be programmed	
Rayleigh	Deepdene	£50k but insufficient to complete works needs to be spent on c/w	£314,000	needs to be reduced	
Rayleigh	Little Wheatley Chase	work to level slab	£33,861	Completed	
Rayleigh	Creswick Ave	Surfacing works	£55,000	Completed	
Rayleigh	Eastwood Rd- Vicinity of Bartletts	Footway Deterioration	£4,319	Completed	
Rayleigh	Langdon Rd	Footway and Kerb Reconstruction	£111,169	Underway	
SURFACE WATER ALLEVIATION SCHEMES					
	none in West Area				
TRAFFIC MANAGEMENT					
TRAFFIC MANAGEMENT IMPROVEMENT // WALKING AND CYCLING					
	None at Present				
TRAFFIC MANAGEMENT IMPROVEMENTS // TRAFFIC MANAGEMENT IMPROVEMENTS					
	None at Present				
SAFER ROADS IMPROVEMENTS // CLUSTER SITES (Collision site remedials)					
Rayleigh	Grove Rd estate Rayleigh	Consideration of raised tables at some junctions with improved signage if tables cannot be installed	£60,000	Only £15k made available, design complete and being advertised	
SAFER ROADS IMPROVEMENTS // ROUTE STUDIES					
	None at Present				
SAFER ROADS IMPROVEMENTS // SIGNAGE FOR SPEED LIMIT REVIEW					
	Rochford District wide	Installing new signs.	£11,500	No funding available	
PASSENGER TRANSPORT IMPROVEMENTS // BUS INFRASTRUCTURE UPGRADES					

PARISH/WARD	LOCATION	SCHEME/EXTENT OF WORKS	BUDGET	NOTES	OFFICER
	Rochford District wide	New Bus Shelters sites to be determined	£38,008	Schemes progressing	
PASSENGER TRANSPORT IMPROVEMENTS // SAFER JOURNEYS TO SCHOOL SCHEMES					
	Not in West Area				
COMMUNITY INITIATIVE FUND // TRAFFIC MANAGEMENT IMPROVEMENT SCHEMES					
	Rayleigh	Contribution to Puffin crossing at Rawreth Lane/ Downhall Park Way	£50,000	Design underway	
LOCALISM (EX LOCALLY DETERMINED PROGRAMME)					
	Various Locations	Highway Rangers	£130,000	£100k spent	